

rne04.10m fixed

We just returned from adding both a ground rod and a wire jumper connecting the grounds from the DCDC converters, which <finally> made the RMY happy. Its data now appear reasonable.

This (almost) completes the tower installation. The last step is to install the 2 ARL Licors, expected to arrive Tues.