

Setup with Power

The whole tower is now dressed and running...kinda. We have all tubes and instruments running (Gordon saw 100% coming in) then we shut it down due to power. We just did a test with the batteries then we let the batteries charge off the transformer. The TRAM Trailer does have the air conditioning working but no racks are set up yet so no power has been laid out. Soil probe B is in w/ the tipping bucket and the radiation stand has been installed with no soils. Fiber has been run but not hooked up.

Kurt, Gordon and Tom will remain on site until start of project.

The radiation stand is within +/- 2 degrees of true E/W and has 4 Kipp & Zonen broadband radiometers (incoming and outgoing long and shortwave radiation), the SPN net radiometer, and a leaf wetness sensor. Radiometer levels have their bubbles within the 'bullseyes'.