v04 Install

Tower and soil array installed, unable to power up and test due to lack of power drop for site. Post-install an EC100 box grounding issue was raised. Additional grounding connecting CSAT 3A sensor head, EC100, and tower must be installed. Soil serial cable is too short, will either reinstall soil within 5m to the tower or determine if there is enough 15m serial cables to install one at this site.

To Do:	
	EC100 / CSAT 3A ground
	soil serial to dsm cable
	run power and test sensors when drop is installed