

April 13 set up notes

got tnw05 partially setup today (need N.D. and O.U. sonics to flesh out the station).

Access is particularly difficult, but do-able.

Sea containers still have not arrived but Jose Carlos says they will be here this evening.

Not sure which container holds the sensors we need, or where in the container they reside, but we will attempt to retrieve them tomorrow. This site and tnw06 are the only towers erected left to instrument, then it is all maintenance till Samortechnica gets more in the air. Jose tells me that they plan on a big push next week. Time will tell.

I plan on at least two days per tower for these since they have a lot of levels, and solar panels.

tnw05 also has a lot of trees, one right next to the tower that is about 10 meters high, so I plan to place all sonics 12 meters and lower 60 degs to the west, (upper levels still are aimed SE), unless you want me to cut the tree down.