

13 May work

- tnw02: added last sonic; fixed cables-into-wrong-ports. Now completely operational (#40).
- rsw05: cycled power – hadn't been collecting data since 0145 this morning, even though had power. Seems okay now.
- tnw04: completely instrumented today. Rewired INEGI's solar power system for 12VDC. Now completely operational. (#41)
 - all sonics set with "box" facing the tower.
 - Top 2 levels (20m, 12m) set with boom to NW (to avoid hitting the solar panel while hauling up the sensor)

We're reasonably proud of ourselves!