

Sealed pressure lines

Steve completed sealing the fast pressure lines July 11 at 10:30 am PDT. He used teeny cable ties on all the junctions. The system passed an over-pressure leakdown test by maintaining a constant pressure.

A separate test was done on the reference tank. It also had a leak at the junction to the tank. This was fixed at 12:00 noon.