

final reconfig

Starting 06:00 today, John, Khoung, Lou, and I started the reconfig to array 4. This marks the end of array3.

- shutdown all adams except profile
- dropped horiz arrays
- split into 2 teams:

S&K: shifted sensors to east array; set EMT/up-guy system on bottom 13 [note new sonic installed for 13b; 5t replaced since array appeared bent]

J&L: dropped upwind 3-8

- lunch

S&K: mostly installed Pref tubing; moved downwind1&pressure1; cabled east side of array; rerouted power&e-net to upwind

J&L: dropped upwind 9-11; roughly placed trident tripods

Left at 18:00 -- turned on downwind1&pressure1 to check them out, but array is still close to ground.

A long day, but we're on schedule...

Still to do:

- horiz array:
 - cable west side
 - drill holes to set top EMT boom guys
 - raise and attach top boom guys
- tridents:
 - level/orient tripods
 - build last 2 trident masts
 - add sonics
 - erect