

tse06 Install

Portuguese outfitted 60m tse-6 (tower 22) mast with DTU sonics and NCAR trh sensors. Was unable to power up and test due to lack of batteries for the solar system. Batteries will be provided by Portuguese.

Due to conflict with location of 10m sonic, it was moved to 16m. TRH was moved to 16m to match sonic measurement level.

Currently left to do:

- ☒ Install Batteries and wire solar system Daniel Buonome
- ☒ Install Barometer inlet at 2m Daniel Buonome
- ☒ Verify Operation of tse06 Daniel Buonome