

# april 15 th (easter)

set up most of TNW 5,

(Upper part was done on the 13th)

CSAT3A 2047 and EC100 1798 at 10m

CSAT3A 2049 EC100 1696, EC150 1384 at 20 m

NR01-T2 s/n 2540 20 m

power mote #37

leaf wetness LW 013

soil moisture # 7

Tsoil #09

Echo ERC5 001

TP01 200669

Flux Plate HO 23009

12m RMY 81000 ND/ARL # 650

8m RMY ND/ARL #1377

top DSM #253

mote # 37

6m RMY ND/ARL 1360

4m RMY ND/ARL 498

2m RMY ND/ARL 495

all sonics 12 meters and lower were pointed to NW because of trees (had to trim many branches just to mount the brackets)