

# Site hiland flagging and soil install

From about 1:00-1:45 flagged tower and rad locations and installed soil sensors.

Soil rather clayey and held together reasonably well. Sensors tested okay with John's setup (Gsoil negative).

Small site, so rad stand is reasonably close to tower. Tower placed close to road site to avoid potential footpaths nearby. We noted that the townhomes to the east don't have windows that will look out on this site.

