

# Site playa flagging and soil install

At site ~0830-1000 with Jeff Lachowski from Kennecott. Driving rain from the west. White spots in Google had standing water.

Combo locks on two gates. (silver lock on first gate). Should inform Jeff when entering/exiting site. Hardhats and googles should be worn.

Decided on site on the southern boundary to minimize effect of berm to the north. South and West winds should be great.

Soils installed, 1 near rad stand (to west to minimize cross section to radiometers), 2 NW of tower. Soil was dry on bottom, clayey in layers, but not obviously saline. Gel-cell battery was down to 6.7V -- was able to see sensor IDs, but no data.

