

Status 19 Nov

Today's status:

In general, pretty good by now so John and Ling return today. (Kurt remains alone for a bit longer.) Kryptons are being recalibrated in Boulder with shorter pathlengths and will be tested through serializers retrieved (today) from Manitou. They will be installed by Tom and Gordon just prior to operations 29/30 Nov. Fixes to the SPN1 and TP01 should also be straightforward. Problems with Tsoils seem to be caused by inadequate conformal coating of the boards. We'll probably just apply nail polish to fix.

Site	Battery & Solar	Sonic	Krypton	Baro	TRH	Rad	Soil	Soil.laux	Precip	Shadowband	Prop
1	ok	ok	not installed	ok	ok	ok	ok	some Tsoil bad	not planned	SPN1 in Boulder (A/D found bad) Licor ok	ok
2	lowest	ok	not installed	ok	ok	ok	ok	not planned	not planned	not planned	not planned
3	ok	ok	not installed	ok	ok	ok	ok	not planned	ok	not planned	not planned
4	ok	ok	not installed	ok	ok	ok	ok	not planned	ok	not planned	not planned
5	ok	ok	not installed	ok	ok	ok	ok	Tsoil ok Qsoil erratic Gsoil ok TP01 in Boulder (will be reprogrammed)	not planned	not planned	not planned
6	ok	ok	not installed	ok	ok	ok	Tsoil profile kinked	ok	ok	not planned	ok
7	ok	ok	not installed	ok	ok	ok	ok	not planned	not planned	ok	not planned